

## Startup / Measurement Report for Recip Compressors

Location:	System/Applica	ation Desc. (chille	er, heatpump, etc):	
Customer:	Date:			
Technician:	Refrigerant	: O	Туре:	
Open Drive Only: Motor size (HP):			Compressor RPM:	
Date / Time	1 1	Comp 1	Comp 2	Comp 3
Compressor, Serial No.				
Compressor, Model No.				
Rack # / Suct Grp # / Comp #				
Ambient Temp	°F			
Suction Pressure	psig			
Suction Line Temperature *	°F			
Discharge Pressure	psig			
Condensing Pressure	psig			
Discharge line Temperature*	°F			
High Oil Pressure (+)	psig			
Crankcase Pressure (-)	psig			
Net oil Pressure	psid			
Oil Level				
Oil Temp	°F			
Voltage (note if any leg is diff)	V	/ /	/ /	/ /
Amperage Draw (note diff legs)	А	/ /	/ /	/ /
Total Running Hrs (or install date)	hr			
Cycles per hours (average)	#/hr			
Condenser (air or water)				
Liquid Temperature	°F			
Cooling Medium inlet Temp.	°F			
Cooling Medium outlet Temp.	°F			
Condenser Pressure Outlet	psig			
Evaporator (air/water/fluid)				
Sight Glass, Bubbles	y/n			
Liquid Temperature @ TXV	°F			
Evaporator Outlet Pressure	psig			
Sat. Evaporating Temperature	°F			
Evap Outlet Gas Temperature	°F			
Medium inlet Temp.	°F			
Chilled Medium, outlet Temp.	°F			

NOTES:

Please fill out as much information as possible. Attach any other notes that are relevant. Use thermocouples if possible. Infrared is not considered as reliable for temperature measurements. \*Measure at compressor, ideally within 1' of compressor.